

Here is an updated construction look ahead for the coming weeks. As is always the case with construction projects, this is all weather permitting. All of the major drilling components are on site in the laydown area and we were successful in minimizing delays in traffic with the larger components to minutes. Most any delays of traffic flow were related to cleaning the roadway and not actually getting the equipment on to the site.

Week of March 5th

Finalizing site preparations

Staging all equipment needed for drill

Complete installing secondary sound barriers at drill entry

Inspections of stream crossings

Inspections of noise mitigation walls (Sound barrier made from poles and sound absorbing material)

With good weather we will be putting the drilling equipment into place within the sound barriers (this was starting this morning)

Drilling crews will be on-site (again doing any pre-meetings or early meetings off-site)

Inspection of drilling layout and equipment (note this will generate noise)

*Once everything passes all of the inspections drilling of a pilot hole would begin marking the start the HDD itself.

Week of March 12

Some truck traffic in Wetherburn area. ie water trucks, supply trucks

Start or continue the HDD

Pipe hauling truck activity on Pleasant Valley (into access road north of the community)

Construction activities in the HDD exit area may begin . ie staging some equipment and installing sound wall (This is on the property just off the HOA to the northwest, but I included it as community members may see the activity)

Noise testing (A team will be on site measuring noise levels in areas around the drilling activities)

MARCH 15, 2018 – 8:00 p.m. – Columbia Gas will attend the Annual Meeting to answer questions.

Week of March 19th

Continue the HDD

Some truck traffic in Wetherburn area. ie water trucks, supply trucks

Pipe hauling truck activity on Pleasant Valley (into access road north of the community)

Construction activities in the HDD exit area. ie staging some equipment and installing sound wall (This is on the property just off the HOA to the northwest, but I included it as community members may see the activity)

Look ahead: Month of March – Early April

Once the HDD begins drilling of pilot hole will be the primary activity along with setting up the exit point of the drill.