

We are approximately 86% complete with reaming of the pilot hole with 500' remaining. The progress for the reaming continued to be slower the rock formations that the larger reaming tool is going through requiring more changes of the equipment heads. I've attached some pictures of what the reaming tool looks like and what the one we just replaced yesterday looks like below the usual update. Williams Transco as started this week to access their pipeline area via the shared access off Wetherburn so there may be some instances of increased activity along the road, but these are not anticipated to be frequent and should not be for more than 5-10 min when they occur.

June 14-21

- Sizing of the pilot hole (reaming) for preparation of pipeline installation
- Continue HDD operations
- Water, fuel and W.M. trucks will continue to be in and out of the area of Wetherburn
- Foot traffic for drill survey, electronic depth readings will take place in our LOD between Wetherburn and Pleasant Valley exit side
- Hauling of cutting materials from the drill site
- Daily Inspection activity performed by third party Inspection Team
- Daily Safety and Job scope meetings being held on and off site
- Cleaning of Wetherburn as needed with street sweeping machine
- Work related traffic on Pleasant Valley (should be mostly pickup trucks)
- Pipeline installation to the Northwest outside of the HOA is mostly complete and the trenching has been backfilled (note restoration of the surface area has not commenced)
- The pipeline for the pull back into the HDD is prepped and ready

Look ahead: for rest of June

- Swab passes (exactly as it sounds) – anticipated to take two to three days
- Pull back (actually pulling the pipe into the drilled hole) – anticipated to take two to three days
- Demobilize HDD Rig
- Interconnect of pipeline at Launcher/Receiver site