

As had been anticipated we've reached some areas of harder rock that take a little longer to drill but are overall 60% complete with the pilot hole. As is always the case with construction projects, this is all weather permitting.

This week we also added a number of measures to assist in keeping the construction site safe within the community.

- Starting this past Monday April 2nd we have security on-site overnight
- We have installed additional construction fencing to further identify construction areas
- Additional construction signage is being added



April 5 – April 16

- Continue HDD operations
- Water, fuel and W.M. trucks will continue to be in and out of the area of Wetherburn
- Foot traffic for drill survey , electronic depth readings will take place in our LOD between Wetherburn and Pleasant Valley exit side
- Hauling of cutting materials from the drill site
- Daily Inspection activity performed by third party Inspection Team
- Daily Safety and Job scope meetings being held on and off site
- Cleaning of Wetherburn as needed with street sweeping machine
- Construction activities in the HDD exit area
- Work related traffic on Pleasant Valley (should be mostly pickup trucks, as most of the equipment and pipe is on the ROW at this time)
- We have begun ditching for the open cut pipeline installation to the Northwest outside of the HOA (approximately a mile away)

Look ahead: April

- HDD drilling of pilot hole will be the primary activity within the HOA with ditching and stringing/welding the pipe northwest of the community.
- We hope to begin the sizing of the pilot hole (reaming) for preparation of pipeline installation