

We completed the reaming of the pilot hole on Saturday and just completed the swab passes today. This means we will start the pullback of the pipe today and we will be able to start demobilize the drilling equipment this week.

June 25-30

- Swab passes completed
- Pull back (actually pulling the pipe into the drilled hole) – anticipated to take two to three days
- Water, fuel and W.M. trucks will continue to be in and out of the area of Wetherburn
- Foot traffic for survey, electronic depth readings will take place in our LOD between Wetherburn and Pleasant Valley exit side
- Hauling materials from the drill site
- Daily Inspection activity performed by third party Inspection Team
- Daily Safety and Job scope meetings being held on and off site
- Cleaning of Wetherburn as needed with street sweeping machine
- Work related traffic on Pleasant Valley (should be mostly pickup trucks)
- Demobilize HDD Rig

Look ahead: July

- Demobilize HDD Rig
- Interconnect of pipeline at Launcher/Receiver site
- Cathodic Protection Installation along the HDD corridor (3-week duration from start)
 - Cable installed via a trenching machine running along easement
 - 11 Testing stations along easement installed via vertical drill (1-2 days each)
 - Deep well anode installed via vertical drill at the location of the HDD entrance (2-3 days)