

Construction Report – March 26, 2018

Weather wasn't very permitting last week and there were three days that we suspended pipework and did limited drilling as a result. Still in total we are about 50% complete with the pilot hole. As is always the case with construction projects, this is all weather permitting.

March 22-29

- Delays from weather and subsequent melt of snow
- Continue HDD operations
- Water, fuel and W.M. trucks will continue to be in and out of the area of Wetherburn
- Foot traffic for drill survey, electronic depth readings will take place in our LOD between Wetherburn and Pleasant Valley exit side
- Hauling of cutting materials from the drill site (these are taken off-site for processing and disposal)
- Pipe delivery trucks on Pleasant Valley enroute to ROW (this has been ongoing and we spaced the delivery out over weeks to minimize impacts to traffic flow as much as we could. We expect most if not all pipe to have been delivered by end of the week)
- Daily Inspection activity performed by third party Inspection Team
- Daily Safety and Job scope meetings being held on and off site
- Cleaning of Wetherburn as needed with street sweeping machine
- Construction activities in the HDD exit area. i.e. staging some equipment and installing sound wall (This is on the property just off the HOA to the northwest, but I included it as community members may see the activity)

March 29-April 5

- Continue HDD operations
- Water, fuel and W.M. trucks will continue to be in and out of the area of Wetherburn
- Foot traffic for drill survey, electronic depth readings will take place in our LOD between Wetherburn and Pleasant Valley exit side
- Hauling of cutting materials from the drill site (these are taken off-site for processing and disposal)
- Daily Inspection activity performed by third party Inspection Team
- Daily Safety and Job scope meetings being held on and off site
- Cleaning of Wetherburn as needed with street sweeping machine
- Construction activities in the HDD exit area.

Look ahead: Early April

- HDD drilling of pilot hole will be the primary activity along with stringing/welding the pipe northwest of the community.